

















Orange County Transportation Authority Highway Programs & SR-55 Project Update

Rose Casey, Director of Highway Programs & Ross Lew, Sr. Program Manager

Construction Network – July 15, 2021


Managing through the Pandemic



OC Bus Service

Reduced bus service in March 2020 in response to declining ridership and to protect the health of employees and the public

Average Daily OC Bus Boardings



Measure M Forecast

Reduced sales tax projections due to impacts of COVID-19 while remaining committed to fulfilling promises made to voters

2019 \$13.4 billion

2020 \$11.6 billion

Updated forecast due to impacts of COVID-19

Emerging from the Pandemic



\$1.3 Billion Balanced Budget

Conservative fiscal planning and decisive action have enabled uninterrupted delivery of balanced and sustainable transportation



Bus service can be restored to approximately 90% of pre-pandemic levels



All Measure M projects on track to meet voter commitments



91 Express Lanes traffic volume has bounced back

Updated Sales Tax Projections



2021

\$12.5 billion

Early estimates based on updated forecasts

- Strong growth expected over the next two years as the economy recovers from the pandemic
- Long-term sales tax growth projections have been conservative due to anticipated slowing in population growth for Orange County
- Out-of-state online sales tax impacts have been very beneficial

2020 \$11.6 billion

Forecast due to impacts of the COVID-19 pandemic

M2 Accomplishments to Date



Freeways

- √ 12 projects completed
- √ 1,300 acres of open space preserved and another 350 acres restored

Streets and Roads

- √ 155 projects to make streets work better
- √ 3,000 signals coordinated to reduce stop & go traffic
- √ \$476 million distributed to local jurisdictions for transportation improvements

Transit

- ✓ Ongoing Metrolink service and five station projects completed
- Safety enhancements at 50 railroad grade crossings
- OC Streetcar under construction
- √ \$85 million for mobility of seniors and persons with disabilities
- √ 26 community circulator services

Environmental


√ 196 water quality projects



Next 10 Deliverables Summary



- Freeways
 - Delivers 14 freeway projects
 - Continues annual endowment deposits
- Streets and Roads
 - Returns 18 percent to local agencies for transportation needs
 - Provides annual grants to address street bottlenecks and gaps
 - Funds ongoing coordination of 2,200 traffic signals
- Transit
 - Operations of Metrolink and station improvements
 - Begins operation of OC Streetcar
 - Enhances mobility for seniors and persons with disabilities
 - Continues support for localized transit options
- Environmental
 - Provides for annual water cleanup grants




M2 Freeway Projects Map





M2 Freeway Program - Next 10





- 14 freeway projects to be delivered in Next 10 Plan timeframe
- Four remaining freeway projects to be reassessed during annual review

I-5 - Interstate 5

SR-55 - State Route 55

SR-57 - State Route 57


I-405 - Interstate 405

SR-73 - State Route 73

SR-91 – State Route 91

on of State Route o

I-605 - Interstate 605





Design, Advertise, and Award



Design-Build



Construction

Upcoming Contract Opportunities



Visit <u>cammnet.octa.net</u> for all upcoming opportunities

Project	Service	Approx. Value	Anticipated RFP Release Date/ Construction Advertisement Date
SR-55 from I-5 to SR-91	PS&E	\$6 million	September 2021
SR-55 from I-405 to I-5 *	Construction	\$210 million	December 2021
Transit Security and Operations Center	Construction	\$25 million	February 2022
SR-91 from SR-55 to Lakeview Ave (Segment 1)	CM	\$ 4.5 million	April 2023
I-605/Katella Interchange	CM	\$1 million	May 2023
I-605/Katella Interchange *	Construction	\$15 million	July 2023
SR-91 from SR-55 to Lakeview Ave (Segment 1) *	Construction	\$55 million	August 2023
SR-91 from La Palma Ave to SR-55 (Segment 2)	CM	\$8 million	November 2023
SR-91 from La Palma Ave to SR-55 (Segment 2) *	Construction	\$100 million	January 2024

^{*} Project to be advertised by Caltrans

Upcoming Contract Opportunities



Visit <u>cammnet.octa.net</u> for all upcoming opportunities

Project	Service	Approx. Value	Anticipated RFP Release Date/ Construction Advertisement Date
SR-91 from Acacia St to La Palma Ave (Segment 3)	CM	\$5 million	January 2024
I-5 from Yale Ave to SR-55 (Segment 2)	CM	\$7.5 million	February 2024
SR-91 from Acacia St to La Palma Ave (Segment 3) *	Construction	\$60 million	April 2024
I-5 from Yale Ave to SR-55 (Segment 2) *	Construction	\$95 million	June 2024
I-5 from I-405 to Yale Ave (Segment 1)	CM	\$8.5 million	November 2024
I-5 from I-405 to Yale Ave (Segment 1) *	Construction	\$110 million	April 2025
NB SR-57 from Orangewood to Katella	CM	\$3 million	June 2024
NB SR-57 from Orangewood to Katella *	Construction	\$40 million	October 2024
SR-55 from I-5 to SR-91	CM	\$5 million	September 2025
SR-55 from I-5 to SR-91 *	Construction	\$60 million	February 2026

^{*} Project to be advertised by Caltrans



State Route 55 Improvement Project from Interstate 405 to Interstate 5



Project Area





- Borders cities of Irvine, Santa Ana, and Tustin (Cities)
- Partnership with California Department of Transportation (Caltrans) and Cities
- Project F in Measure M2 (M2)
- Project is included in the Next 10 Delivery Plan for implementation through construction


Project Improvements




Existing

Project Improvements

- Add one high-occupancy vehicle lane in each direction
- Add one general purpose lane in each direction
- Add auxiliary lanes at certain locations









Budget Item	Amount
Construction	\$215 M
Right of Way Capital and Utility Relocations	\$166.8 M
Management and Support (Environmental, Design, CM, Legal, Outreach, ROW)	\$91 M
Contingency	\$32.2 M
Total	\$505 M

Project Update



Design

ROW

Utility

- Value engineering design reduced ROW impacts and costs
- Reduced 55 impacted properties to 33 properties
- Final Design to Caltrans Office Engineer on June 1st
- 33 properties impacted (24 commercial, three multiresidential, six public agencies)
- Appraisals were initiated in early 2019
- All offers and agreements to property owners have been presented
- 16 offers accepted to date
- Resolutions of necessity (RON) initiated in September 2020
- Fourteen RONs approved to date with four RONs remaining
- 13 utility companies impacted
- Utility relocation coordination was initiated in early 2018
- All 28 utility agreements executed


Centerline Realignment






RW 506 with EPS Backfill





Extensive Utilities — Early Relocation Work





Extensive Utilities




Manage multiple contractors' work within temporary construction easements




Extensive Utilities






Utility Relocation Sequencing (north of Warner Ave)



Utility Relocation Schedule (1of 2)




Utility Relocation Schedule (2 of 2)

																																								7
																																								_
Utility	CN	Description				020			_				2021							202				<u> </u>	-	_		023						ше		2024				4
			JF	M A	M	JJ	AS	ON	D	JF	M A	M	JJ	A	s o	-	_	F M			_	_			_	Α	M J	J	AS	0	N [DJ	F	M A	М	JJ	A S	0	N [4
AT&T		Adjust MH to grade on Cowan	_	Δ	-	-	\perp	_	\perp	\perp		+	_	+	_	(To be c	onstructe	d concur	rent with	Cowan	realignn	nent in S	tage 1.2	A)	_	+	\vdash	\vdash	\vdash	-	-	\vdash	+	\vdash	_	\vdash	+	\vdash	- 1
	1124	Abandon UG facility @ STA 398+25	+	-	++	+	+	Щ	(Abar	ndonmen	t Comp	lete)	+	+	+	Н	+	Н-	-	-	+	+	\vdash	₩	+		_	_	ш	\vdash	+	+	\vdash	+	₩	+	Н	+	\vdash	- 1
		Relocate OH comm on SCE pole @ Ritchey	+		+	+	+		\vdash	+	+		-	1	+									Ш	+	Ш	Tied to	SCE	CN 1254	4a)	+	+	\vdash	+	\vdash	+	Н	+	\vdash	- 1
222		Relocate MH and UG telephone line on Edinger	+	Δ	+	+	+	-	1	+	_	₩	+	\coprod	-	ļ.	_	nding UE	-			completi	on by er	d of 202	1)	_	+	\vdash	\vdash	\vdash	4	+	\vdash	+	\vdash	+	\vdash	+	\vdash	4
SCG		Relocate gas line on Cowan	+	++	+	+	+	_	+	+	\perp	:	-	T	(Te	ntative -	IRWD	CN 0101	to reloca	ste prior	o SCG)	+	\vdash	++	+	_	+	\perp	\vdash	\vdash	4	+	\vdash	+	\vdash	+	\vdash	+	\vdash	4
	1170	PIP 30" HP Gas @ STA 424+80	+	++	++	+	+		++	+	+	1		1	-	\vdash	\perp	Щ	ш	ш	ш	\perp	\vdash	+	+	+	+	+	\vdash	+	4	+	\vdash	+	+	+	Н	+	\vdash	- 1
IDIME		Relocate gas line on Pullman St	+	++	+	+		_	\sqcup	Ш	_	Щ	щш	#				prior to S			-		\vdash	++	+	_	+	+	\vdash	\vdash	4	+	\vdash	+	\vdash	+	\vdash	+	\vdash	4
IRWD		Relocate sewer line on Cowan	+	++	++	+	4	1	(Adv	rertise/Bio	VANJard	1)		(1	IRWD 8	ubmitte	d for CI	ty Encroa	conment i	Permit o	April 2	oth)	\vdash	++	+	+	+	+	\vdash	+	+	+	\vdash	+	++	+	\vdash	+	+	4
	0401	PIP FH on Pullman/Duryea	+	++	-	+	+		+	\rightarrow	_	!	_	+-+		Ш	\perp	Щ	\vdash		+	_	\vdash	+	_	4	+	\perp	\vdash	+	4	_	\vdash	+	\vdash	_	\vdash	_	\vdash	4
0 0 1		Remove air vent on Dyer	\perp	-	44	\perp	\perp		+		_	:		0 (Pending	UEEP	Approv	rai)	\vdash		\perp	_	Н.	11	4	_	+	\perp	\vdash	\perp	4	-	\vdash	+	1	_	\perp	+	\vdash	4
Crown Castle		PIP UG comm on Pullman near Carnegie	+	++	++	+	+	_	++	+	+	-	+	++	+	<u> </u>		Щ	Щ	Ш	+	+	\vdash	+		Ш		\perp	ш	ш			\vdash	+	₩	+	Н	+	\vdash	4
		Relocate OH comm pole @ Warner (Verizon pole)	\perp	\vdash	\perp		\perp		+	\rightarrow		:	_	\vdash	\perp	[(Atta	ach to TS	P - Temp	orary)	\perp	_	\vdash	1 1	(Tie				36 - Atta		erizon	Pole)	\vdash	_	\vdash	_		_	\perp	4
		Relocate OH comm on SCE pole @ Ritchey	+	++	+	+	+	\perp	+	+	+	#	-	1	+	<u> </u>		Ш		щ	+	+	\vdash	+	+	Ш	Tied to	SCE	CN 1254	4a)	-	+	\vdash	+	\vdash	+	Н	_	\vdash	4
VO 0	_	Relocate UG cable (w/in ATT duct) on Edinger	+	+	+	+		\perp	+	\perp	-			ш	\perp		-	d to ATT	CN 1274	1)	+	+	\vdash	₩	+	_	+	\perp	\vdash	\vdash	4	\perp	\vdash	+	\vdash	+	\vdash	+	\vdash	4
XO Comm	_	Relocate OH on SCE pole @ Cowan to UG	+	++	++	+	ЩЩ		++	-17	L	#		ncroach			_	_	Ш	Ш	Ш	_	\vdash	++	+	-	+	+	\vdash	\vdash	4	+	\vdash	+	\vdash	+	Н	+	\vdash	- 1
		Relocate guy anchor on SCE pole @ MacArthur	+	++	++	+	+	\perp	++	\dashv	+	-	_	10	Pendin	g DSDI	& UE	EP Appro	val - Tied	to SCE	CN 110	2)	\vdash	₩	+	m	\perp	L	$\sqcup \bot$	Ш	4	+	\vdash	+	++	+	Н	+	\vdash	- 1
	+	Relocate OH on SCE pole @ Ritchey	+	++	+	+	+	_	++	+	+	-	-		+	\vdash	+-	\vdash	-	+	+	+	\vdash	++	+	Ш(fled to	SCE	CN 1254	4a)	+	+	\vdash	+	₩	+	Н	+-	\vdash	\dashv
Verizon/MCI		PIP guy anchor on SCE pole @ MacArthur	+	++	-	+	+	_	+	-	-	!-	+	++	+	<u> </u>		Щ.	Щ	Щ	+	_	\vdash	-	-				Щ	Ш			4	+	₩	+	\vdash	+	\vdash	4
		Relocate OH comm pole @ Warner	+	++	+	+	+	Α.	++	+	-	+	_	\perp	7		_	ach to TS			+	+	\vdash	+r	(Tie	to SC	ECN	1244	- Place F	Pole in	Final L	ocation	0	+	₩	+	\vdash	+	\vdash	
Charter		Relocate fiber optic line on Ritchey Street	+	++	++	++			-	-	_	1	4	T	(Cit	_	_	nt Permit			+	+	\vdash	1	-	Ц	\perp	\perp	Щ	ш			\vdash	+	₩	+	\vdash	+	\vdash	4
Charter		Relocate OH on SCE pole @ Warner	+	+	+	+	+	-	₩	-	+	-	+	H	+	[(Atta	ech to TS	P - Temp	orary)	+	+	\vdash	+-	(Tie	_			- To be a	_	d to Ta	SP)	\vdash	+	₩	+	-	+	\vdash	4
		Relocate OH on SCE pole @ Ritchey	+	+	+	+	+	-	ш	(Relocati	0	1		T	+	\vdash	+	\vdash	\vdash	+	+	+	\vdash	+	-	ш	Tied to	T	UN 1254	-a)	+	+	+	+	+	+	\vdash	+	\vdash	- 1
	1330	Relocate OH on Pullman (near Carnegie)	\perp			Ш		L	ш	(Relocati	on Com	piete				Ш	_							\perp								-	ш		ш					┙
Legend:																																								

OCFCD Lane Channel Reconstruction





Schedule



Milestone	Date
Complete Final Design	June 2021
Complete ROW and RTL	August 2021
Advertise for Construction	December 2021
Construction Phase	May 2022 - January 2026
Oversight of Early Utility Relocation Work	August 2021

Questions?