



< \$500K
\$500K - \$1M
\$1M - \$5M
\$5M - \$25M
> \$25M

Capital Bond Contract Awards

DRAFT - for planning purposes only.

Project ID	Capital Bond - 2022 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award
			Bid							
1	VARIOUS Group 2 - ES: Shade Shelters	MOD-DBB	\$1,058,543	PBID	02/25/21A	DSA Appr	05/13/21A	07/30/21A	11/23/21A	01/11/22A
2	92370052.1 Perry ES: Joint Use Field LLB Preconstruction Procurement	JUF-LLB	\$24,475	PSD					11/16/21A	01/25/22A
3	92370050.1 Perry ES: WSM LLB Preconstruction Procurement	MOD-LLB	\$165,775	PSD					11/16/21A	01/25/22A
4	92910050.1 Wegeforth ES: WSM	MOD-LLB	\$17,553,655	FBID	06/20/19A	DSA Appr	05/05/20A	02/26/21A	11/09/21A	01/25/22A
5	90790030.2 Darnall Charter: WSM Project	MOD-LLB	\$5M - \$25M	PBID	06/06/19A	DSA Appr	02/05/21A	09/09/21A	12/20/21A	02/08/22
6	92530050.2 Sequoia ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	DD					12/09/21A	02/08/22
7	93250175.1 Standley MS: Solar Photovoltaic (Group 4)	ENER-DB	\$1M - \$5M	CD100	11/25/20A	DSA Appr	06/04/21A	10/26/21A		03/07/22
8	93320175.1 Clairemont HS: Solar Photovoltaic (Group 4)	ENER-DB	\$1M - \$5M	CD100	12/04/20A	DSA Appr	06/10/21A	08/23/21A		03/22/22
9	91130050.2 Franklin ES: WSM	MOD-LLB	> \$25M	FBID	03/11/19A	DSA Appr	07/21/20A	07/09/21A	01/07/22	03/22/22
10	93520054.1 Morse HS: New Bldg Admin and Theater Ph. III	MOD-LLB	> \$25M	PBID	05/31/19A	DSA Appr	02/05/21A	10/14/21A	01/20/22A	03/22/22
11	92230050.1 Oak Park ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					02/25/22	03/22/22
12	93500175.1 Mission Bay HS: Solar Photovoltaic (Group 4)	ENER-DB	< \$500K	PLN	12/04/20A	CD	03/14/22	03/25/22		04/01/22
13	93540175.1 Point Loma HS: Solar Photovoltaic (Group 4)	ENER-DB	< \$500K	PLN	12/03/20A	DSA Rev	12/30/21	02/11/22		04/04/22
14	90370030.2 Albert Einstein Academy: WSM	MOD-LLB	\$5M - \$25M	PBID	06/11/19A	DSA Appr	03/02/21A	10/22/21A	02/03/22	04/12/22
15	VARIOUS Group J - HS: Fencing-Entryway	FNC-DBB	\$1M - \$5M	CD100	11/09/20A				03/03/22	04/12/22
16	VARIOUS Group N - ES: Fencing-Entryway	FNC-DBB	\$1M - \$5M	CD100	11/23/20A				03/03/22	04/12/22
17	VARIOUS Group L - ES: Fencing-Entryway	FNC-DBB	\$1M - \$5M	DD	04/30/21A	CD			03/03/22	04/12/22
18	VARIOUS Group I - ES: Fencing-Entryway	FNC-DBB	\$1M - \$5M	DD	03/26/21A	CD			03/03/22	04/12/22
19	91490056.1 Horton ES: Re-roof	MOD-DBB	\$1M - \$5M	CD100	11/18/19A				04/04/22	04/12/22
20	93240101.1 Roosevelt International MS: Site Modernization Ph. I Preconstruction Procurement	MOD-LLB	< \$500K	SD					03/03/22	04/12/22
21	14590.1 San Diego SPCA: Roof Replacement	BSRR-DBB	\$5M - \$25M	PBID	11/04/19A				04/04/22	04/12/22
22	92850121.1 Walker ES: Single Point of Entry Project	FNC-DBB	< \$500K	CD100	04/10/20A				03/15/22	04/12/22
23	90210120.1 Bay Park ES: Fencing-Entryway	FNC-DBB	< \$500K	PBID	11/02/20A	DSA Appr	06/04/21A	12/23/21A	03/17/22	04/26/22
24	90110050.2 Baker ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	SD					03/31/22	05/10/22
25	93220175.1 Clark MS: Solar Photovoltaic (Group 4)	ENER-DB	\$1M - \$5M	CD50	12/03/20A	DSA Rev	09/07/21	03/29/22		05/10/22
26	90890100.1 Edison ES: Field Replacement	FIELD-DBB	< \$500K	PLN	01/10/22				04/19/22	05/10/22
27	93380105.1 Hoover HS: Field Replacement	FIELD-DBB	\$500K - \$1M	PSD	01/10/22				04/19/22	05/10/22
28	91550100.1 Jefferson ES: Field Replacement	FIELD-DBB	< \$500K	PSD	01/10/22				04/19/22	05/10/22
29	94020030.1 King Chavez Academy of Excellence WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					04/04/22	05/10/22
30	S9313.2 Marston MS WSM Ph. I	MOD-LLB	> \$25M	PBID	08/27/19A	DSA Appr	07/16/21A	12/22/21A	03/15/22	05/10/22
31	92490052.1 Rowan ES: Joint Use Field Preconstruction Procurement	JUF-LLB	< \$500K	PSD					04/11/22	05/10/22
32	92490050.1 Rowan ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					04/11/22	05/10/22
33	93590101.1 Scripps Ranch HS: Field Replacement	FIELD-DBB	\$500K - \$1M	PSD	01/10/22				04/19/22	05/10/22
34	93590057.1 Scripps Ranch HS: Gym Re-Roof	MOD-DBB	\$1M - \$5M	CD100	09/25/19A				04/05/22	05/10/22
35	93570101.1 Canyon Hills HS: CTE Engineering Technology	CTE-LLB	\$1M - \$5M	PBID	02/18/21A	DSA Appr	08/18/21A	12/21/21A	03/23/22	05/24/22
36	93570056.1 Canyon Hills HS: Canyon Hills HS New Classroom Building Ph. II	MOD-LLB	\$500K - \$1M	PSD	12/01/21A				03/23/22	05/24/22
37	93570100.1 Canyon Hills HS: CTE Design Visual and Media Arts	CTE-LLB	\$1M - \$5M	PBID	02/18/21A	DSA Appr	08/18/21A	12/21/21A	03/23/22	05/24/22
38	91470051.2 Holmes ES: Joint Use Field LLB Preconstruction Procurement	JUF-LLB	< \$500K	CD100					05/02/22	05/24/22
39	97960032.1 Kavod Charter: Preconstruction Procurement	MOD-LLB	< \$500K	PSD					04/27/22	05/24/22
40	90230050.1 Barnard @ Bayview Terrace: WSM Phase II Preconstruction Procurement	MOD-LLB	< \$500K	SD					04/07/22	06/14/22
41	90080032.1 Audeo Charter School Reroof	MOD-DBB	\$500K - \$1M	PSD	11/04/21A	DD			05/02/22	06/21/22
42	93360101.2 Henry HS: WSM Ph. III	MOD-DBB	\$1M - \$5M	PSD	09/09/21A	CD	02/22/22	03/25/22	05/26/22	06/21/22
43	93380104.1 Hoover HS: CTE Global Information Systems	CTE-LLB	\$500K - \$1M	PSD	05/17/21A	DSA Rev	10/18/21	02/04/22	04/15/22	06/21/22
44	93380103.1 Hoover HS: CTE Sports Medicine	CTE-LLB	\$500K - \$1M	PSD	05/17/21A	DSA Rev	10/18/21	02/04/22	04/15/22	06/21/22
45	93380003.1 Hoover HS: WSM Ph. II LLB Preconstruction Procurement	MOD-LLB	< \$500K	DD					03/28/22	06/21/22
46	91470050.1 Holmes ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	SD					05/02/22	06/28/22
47	97960033.1 Kavod Charter School Security Fencing	FNC-DBB	< \$500K		12/03/21A	CD			06/10/22	06/28/22
48	93490103.2 Mira Mesa HS: CTE Engineering Technology (GMP 1)	CTE-LLB	\$1M - \$5M	PSD	03/16/21A	CD	11/19/21	02/11/22	04/28/22	06/28/22
49	93490102.2 Mira Mesa HS: Site Improvements (GMP 2)	ATH-LLB	\$1M - \$5M	SD	11/24/20A	CD	12/02/21	02/28/22	06/06/22	06/28/22
50	90780175.1 Dailard ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	DD	12/03/21A	CD	04/08/22	05/06/22		07/12/22
51	92140030.1.1 Tubman Village WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					06/01/22	07/12/22
52	90080031.1 Audeo Charter School: WSM Phase II Preconstruction Procurement	MOD-LLB	< \$500K	PSD					06/21/22	07/26/22
53	90310050.1 Birney ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					03/16/21	07/26/22
54	93040051.1 Correia MS: WSM Preconstruction Services	MOD-LLB	< \$500K	SD					05/06/22	07/26/22
55	90950050.1 Euclid ES: WSM Preconstruction Procurement	MOD-LLB	< \$500K	PSD					07/25/22	07/26/22
56	92010175.1 Hickman ES: Solar Photovoltaic (Group 5)	ENER-DB	< \$500K	DD	12/03/21A	CD	04/08/22	05/06/22		07/26/22
57	92100175.1 Miramar Ranch ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	DD	12/03/21A	CD	04/08/22	05/06/22		07/26/22
58	93290002.3 Wilson MS: Increment II JUF	NEW-LLB	\$1M - \$5M	CD50						07/26/22
59	92170175.1 Ericson ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	DD	12/03/21A	CD	04/07/22	05/06/22		08/02/22
60	96500175.1 Transportation Center: Solar Photovoltaic (Group 5)	ENER-DB	< \$500K	PSD	02/01/22	CD	04/07/22	06/02/22		08/16/22
61	90910175.1 Emerson Bandini ES: Solar Photovoltaic (Group 5)	ENER-DB	\$1M - \$5M	PSD	12/03/21A	DD	05/06/22	06/24/22		09/07/22
62	93320101.1 Clairemont HS: CTE Health Science Med Tech Remodel	CTE-DBB	\$1M - \$5M	PSD	09/09/21A	CD	02/09/22	04/27/22	07/22/22	09/13/22
63	93320102.1 Clairemont HS: Track Throwing Facilities	ATH-DBB	\$500K - \$1M	PSD	10/11/21A	CD	02/09/22	04/27/22	07/25/22	09/13/22
64	99540110.1 G.W. Smith Education Center Project PH III: Site Redevelopment Preconstruction Procurement	MOD-LLB	\$1M - \$5M	PSD					06/29/22	09/13/22
65	99540150.1 G.W. Smith Education Center: Project Ph. II Site Redevelopment and Parking Pre Con Serv	MOD-LLB	< \$500K	PLN					06/29/22	09/13/22
66	93350031.2 Gompers Charter MS @ Gompers West: WSM and New Classroom Building	MOD-LLB	> \$25M	DD	03/16/20A	DSA Appr	04/12/21A	09/30/21A	07/12/22	09/13/22
67	93420053.1 La Jolla HS: Theater Improvements	MOD-LLB	\$500K - \$1M	PSD		DD			05/26/22	09/13/22
68	93420100.1 La Jolla HS: WSM Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PLN					08/11/22	09/13/22
69	93440120.1 Lincoln HS: Fencing Enhancements	FNC-DBB	< \$500K	PSD	12/28/21				08/01/22	09/13/22
70	93460050.1 Madison HS: Site Modernization Phase II Preconstruction Procurement	MOD-LLB	< \$500K	PSD					06/22/22	09/13/22
71	93120051.1 Mann MS: Site Modernization Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PSD					07/15/22	09/13/22

Project ID	Capital Bond - 2022 Projects (Continued)	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award
			Bid							
72	91620175.1	Kimborough ES: Solar Photovoltaic (Group 5)	< \$500K	PSD	12/03/21A	DD	05/13/22	07/11/22		09/20/22
73	96100175.1	PPO-FPC: Solar Photovoltaic (Group 5)	< \$500K	PSD	11/12/21A	CD	03/23/22	05/26/22		09/21/22
74	95520175.1	Supply Center Fletcher ES: Solar Photovoltaic (Group 5)	< \$500K	PSD	11/12/21A	CD	04/22/22	06/17/22		10/04/22
75	91190050.1	Fulton K8: WSM Preconstruction Procurement	< \$500K	PSD					09/22/22	10/11/22
76	93410050.1	Millennial Tech: WSM LLB Preconstruction Procurement	< \$500K	PLN					08/03/22	10/11/22
77	93440102.1	Lincoln HS: Field Replacement	< \$500K		03/07/22				09/30/22	10/25/22
78	91570051.2	Johnson ES: Joint Use Field LLB Preconstruction Procurement	< \$500K						10/10/22	11/08/22
79	93500100.1	Mission Bay HS: WSM Ph. II Preconstruction Procurement	< \$500K	PLN					10/20/22	11/08/22
80	91710052.2	Pacific View Leadership ES: Joint Use Field	\$1M - \$5M	PSD	11/30/20A	CD	12/16/21	06/02/22	09/09/22	11/08/22
81	91710050.2	Pacific View Leadership ES: WSM	\$5M - \$25M	PSD	11/30/20A	CD	12/07/21	06/07/22	09/09/22	11/08/22
82	90390175.1	Burbank ES: Solar Photovoltaic (Group 5)	< \$500K	PLN	12/03/21A	DD	06/30/22	08/18/22		11/23/22
83	92210031.1	Health Sciences High- Mid: Tenant Improvements and FFE Preconstruction Procurement	< \$500K	CD50					11/04/22	12/13/22
84	92290053.2	Paradise Hills ES: Joint Use Field	\$1M - \$5M	PBID	07/31/18A	CD	02/22/22	09/02/22	11/03/22	12/13/22
85	92290050.2	Paradise Hills ES: WSM	\$5M - \$25M	PSD	12/11/20A	CD	02/22/22	09/02/22	11/03/22	12/13/22
86	93550050.1	University City HS: WSM Ph. II Preconstruction Procurement	< \$500K	PLN					09/14/22	12/13/22
87	92830050.1	Valencia Park ES: WSM Preconstruction Procurement	< \$500K	PSD					03/30/22	12/13/22
88	91950050.1	Marshall ES: WSM Preconstruction Procurement	< \$500K	PLN					11/14/22	12/27/22

\$310,000,000

Project ID	Capital Bond - 2023 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award
			Bid							
89	90330050.2	Boone ES: WSM	\$5M - \$25M	PSD	02/05/21A	CD	05/23/22	09/21/22	11/28/22	01/10/23
90	93570050.1	Canyon Hills HS: WSM Phase II	> \$25M	DD	11/19/20A	CD	03/28/22	08/22/22	12/09/22	01/10/23
91	93110050.2	Lewis MS: Administration Relocation and New Classroom Building	\$5M - \$25M	PSD	11/20/20A	CD	03/30/22	09/20/22	12/06/22	01/10/23
92	93520101.1	Morse HS: CTE Agricultural Science Building	\$1M - \$5M	PSD	11/03/21A	DD	07/15/22	10/12/22	12/29/22	01/10/23
93	92370052.2	Perry ES: Joint Use Field	\$1M - \$5M	PSD	02/18/21A		06/10/22	10/10/22	11/30/22	01/10/23
94	92370050.2	Perry ES: WSM	\$5M - \$25M	PSD	02/03/21A	CD	06/09/22	10/07/22	11/28/22	01/10/23
95	92950050.1	Whitman ES: WSM	\$5M - \$25M	CD100	07/31/20A	DSA Rev	08/24/21	02/28/22	09/23/22	01/10/23
96	90730050.2	Crown Point ES: WSM	\$5M - \$25M	DD	09/26/19A	CD	03/14/22	09/22/22	12/01/22	01/24/23
97	92010056.1	Hickman ES: Joint Use Field	\$1M - \$5M	PSD	03/03/22		07/28/22	10/25/22	01/11/23	01/24/23
98	93170050.1	Muirlands MS: WSM Ph. II Preconstruction Procurement	< \$500K	PLN					10/25/22	01/24/23
99	91570050.2	Johnson ES: WSM LLB Preconstruction Procurement	< \$500K	PLN					01/23/23	02/14/23
100	93490100.2	Mira Mesa HS: Site Modernization Ph. II - (GMP 3)	> \$25M	SD	11/24/20A	CD	07/06/22	09/16/22	01/17/23	02/28/23
101	90390100.1	Burbank ES: Artificial Turf Field	\$500K - \$1M	PSD	11/19/21A		08/10/22	11/07/22	01/25/23	03/28/23
102	90090052.1	Audubon ES: Re-Roof	< \$500K	PLN	11/05/19A				04/04/23	04/11/23
103	91340051.1	Hage ES: Re-Roof	\$1M - \$5M	CD100	01/04/22				03/08/23	04/11/23
104	91430053.1	Hearst ES: Re-Roof	\$1M - \$5M	CD100	09/25/19A				03/08/23	04/11/23
105	93400050.2	Kearny HS: Site Modernization Phase II	> \$25M	DD	12/15/20A	CD	04/08/22	11/21/22	02/03/23	04/11/23
106	93240101.2	Roosevelt International MS: Site Modernization Ph. I	\$5M - \$25M	SD	11/24/20A		06/28/22	12/20/22	02/10/23	04/11/23
107	92270053.1	Pacific Beach ES: Joint Use Field	\$1M - \$5M	PBID	01/10/19A	DSA Appr	05/10/19A	03/12/20A	03/13/23	04/25/23
108	92270050.2	Pacific Beach ES: WSM Project	\$5M - \$25M	DD	01/21/21A	CD	03/25/22	10/03/22	03/13/23	04/25/23
109	92050030.2	America's Finest Charter: WSM	> \$25M	SD	05/06/20A	CD	07/12/22	01/10/23	03/02/23	05/09/23
110	92230050.2	Oak Park ES: WSM	\$5M - \$25M	PSD	01/04/21A	CD	09/21/22	01/10/23	03/07/23	05/09/23
111	91850050.1	Perkins K-8: WSM Preconstruction Services	\$500K - \$1M	PLN					04/11/23	05/09/23
112	90130100.2	Balboa ES WSM Ph. II	\$1M - \$5M	PLN	03/01/22		10/18/22	01/18/23	05/15/23	05/23/23
113	93380003.2	Hoover HS: WSM Ph. II	\$5M - \$25M	DD	12/29/20A	CD	08/09/22	01/30/23	04/20/23	05/23/23
114	92530050.1	Sequoia ES: WSM	\$5M - \$25M	DD	06/10/21A	CD	05/31/22	11/18/22	02/24/23	05/23/23
115	VARIOUS	Group 3 - ES: Shade Shelters	\$1M - \$5M	PLN	02/24/22	PSD	04/09/22	08/04/22	04/24/23	06/26/23
116	90330052.2	Boone ES: Joint Use Field	\$1M - \$5M	PLN	03/10/22		09/01/22	01/03/23	03/27/23	06/27/23
117	92210031.2	Health Sciences High- Mid: Tenant Improvements and FFE	\$5M - \$25M	CD50	06/05/19A	DSA Appr	12/23/19A	08/20/21A	05/22/23	06/27/23
118	90110050.1	Baker ES: WSM Project	\$5M - \$25M	SD	11/24/20A	DD	09/27/22	03/24/23	05/10/23	07/11/23
119	94020030.2	King Chavez Academy of Excellence WSM	> \$25M	PSD	07/29/21A	DD	09/02/22	03/02/23	04/27/23	07/11/23
120	90230050.2	Barnard @ Bayview Terrace: WSM Phase II	\$5M - \$25M	SD	07/20/21A	SD	09/19/22	03/28/23	06/06/23	07/25/23
121	99540150.2	G.W. Smith Education Center: Project Ph. II Site Redevelopment and Parking	> \$25M	PLN	01/27/22A	SD			05/31/23	07/25/23
122	90950050.2	Euclid ES: WSM	\$5M - \$25M	PSD	11/05/21A	SD	11/18/22	05/11/23	08/10/23	09/12/23
123	97960032.2	Kavod Charter: WSM	> \$25M	PSD	05/18/21A	DD	09/30/22	03/30/23	06/09/23	09/12/23
124	91270100.1	Grant K-8 WSM Ph. II Preconstruction Procurement	< \$500K	PLN					08/07/23	09/26/23
125	90550100.1	Carson ES: WSM Ph. II LLB Preconstruction Procurement	< \$500K						07/21/23	10/10/23
126	93460050.2	Madison HS: Site Modernization Phase II	> \$25M	PSD	08/27/21A	SD	12/08/22	05/22/23	07/27/23	10/10/23
127	92490052.2	Rowan ES: Joint Use Field	\$1M - \$5M	PSD	06/14/21		01/03/23	07/05/23	09/18/23	10/10/23
128	92490050.2	Rowan ES: WSM	\$5M - \$25M	PSD	06/14/21		01/03/23	07/05/23	09/18/23	10/10/23
129	91190050.2	Fulton K8: WSM Project	\$5M - \$25M	PSD	12/28/21		02/08/23	06/29/23	09/18/23	10/24/23
130	93420100.2	La Jolla HS: WSM Ph. II	\$5M - \$25M	PLN	04/19/22		02/16/23	06/28/23	09/06/23	10/24/23
131	93040051.2	Correia MS: WSM	> \$25M	SD	08/19/21A	DD	11/21/22	05/22/23	08/18/23	11/14/23
132	93170050.2	Muirlands MS: WSM Ph. II	\$5M - \$25M	PLN	05/26/22		03/23/23	06/20/23	09/05/23	11/14/23
133	93410050.2	Millennial Tech: WSM Ph. II	> \$25M	PLN	04/28/22	PSD	03/10/23	07/03/23	11/17/23	12/12/23
134	93520101.2	Morse HS: CTE Agricultural Science Building Preconstruction Procurement	< \$500K	PSD					07/14/22	12/12/23
135	92430050.1	Rolando Park ES: WSM	\$5M - \$25M	PLN		Planning	07/18/22	02/08/23	10/10/23	12/12/23

\$715,000,000

Project ID	Capital Bond - 2024 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award
			Bid							
136	91570051.1 Johnson ES: Joint Use Field	JUF-LLB	\$1M - \$5M	PSD	02/01/22		01/31/23	05/18/23	12/29/23	01/09/24
137	91950050.2 Marshall ES: WSM	MOD-LLB	> \$25M	PLN	02/15/22		02/20/23	08/11/23	11/17/23	01/09/24
138	93560100.1 San Diego HS WSM Ph. II Preconstruction Procurement	MOD-LLB	< \$500K	PLN					11/17/23	01/09/24
139	90310050.2 Birney ES: WSM	MOD-LLB	\$1M - \$5M	PLN	06/03/21	PSD	05/26/23	10/18/23	12/19/23	02/13/24
140	91670053.1 Lafayette ES: Joint Use Field	JUF-LLB	\$1M - \$5M	PSD	05/31/22		04/03/23	10/20/23	01/09/24	02/13/24
141	93190035.2 O'Farrell Charter School: Student Union Building	MOD-LLB	\$5M - \$25M	CD50	09/03/20A	CD	04/10/23	10/09/23	12/12/23	02/13/24
142	93250050.1 Standley MS: WSM	MOD-LLB	\$5M - \$25M	PLN		Planning	02/21/23	09/11/23	12/01/23	02/13/24
143	91470051.1 Holmes ES Joint Use Field	JUF-LLB	\$1M - \$5M	CD100	08/17/18A	DSA Appr	06/21/19A	10/27/20A	02/21/24	04/23/24
144	91470050.2 Holmes ES: WSM	MOD-LLB	\$5M - \$25M	SD	08/23/21A	SD	09/09/22	03/02/23	02/13/24	04/23/24
145	92140030.1.2 Tubman Village WSM	MOD-LLB	> \$25M	PSD	12/15/21A	SD	04/07/23	11/03/23	03/15/24	05/14/24
146	S9297.1 Whittier K-12 School: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	07/18/22	12/15/22	03/21/24	05/14/24
147	99540110.2 G.W. Smith Education Center Project PH III: Site Redevelopment	MOD-LLB	> \$25M	PSD	01/27/22A	SD			03/15/24	06/11/24
148	91530030.1 Ifin Charter @ Jackson: Modernization	MOD-DBB	\$5M - \$25M	PSD		Planning	07/31/23	03/13/24	05/22/24	07/16/24
149	93680050.1 San Diego SCPA: WSM	MOD-DBB	\$5M - \$25M	PLN	09/13/22	Planning	07/17/23	02/07/24	05/20/24	07/16/24
150	93550050.2 University City HS: WSM Ph. II	MOD-DBB	\$5M - \$25M	PLN	06/01/22	Planning	08/18/23	03/12/24	05/08/24	07/23/24
151	93280100.1 Wangenheim MS WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					06/17/24	09/10/24
152	90080031.2 Audeo Charter School: WSM Phase II	MOD-LLB	\$5M - \$25M	PSD	12/23/21A	SD	03/31/23	03/14/24	07/31/24	09/24/24
153	91850050.2 Perkins K-8: WSM	MOD-LLB	> \$25M	PLN	07/22/22	Planning	12/27/23	06/21/24	09/05/24	09/24/24
154	91270100.2 Grant K-8 WSM Ph. II	MOD-DBB	\$5M - \$25M	PLN	10/04/22	Planning	12/26/23	07/15/24	09/11/24	10/22/24
155	93120051.2 Mann MS: Site Modernization Ph. II	MOD-LLB	> \$25M	PSD	03/09/22		12/05/22	06/09/23	08/22/23	10/22/24
156	91570050.1 Johnson ES: WSM	MOD-LLB	\$1M - \$5M	PLN	04/26/22		07/10/23	01/02/24	10/23/24	11/12/24

\$405,000,000

Project ID	Capital Bond - 2025 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award
			Bid							
157	91670050.1 Lafayette ES: WSM	MOD-LLB	\$5M - \$25M	PLN		Planning	03/15/24	10/03/24	11/25/24	01/14/25
158	92830050.2 Valencia Park ES: WSM	MOD-LLB	> \$25M	PSD	09/02/21	PSD	07/11/23	03/27/24	06/10/24	01/28/25
159	90290050.1 Bird Rock ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	06/14/24	01/08/25	02/28/25	04/08/25
160	90550100.2 Carson ES WSM Ph. II	MOD-DBB	< \$500K		02/07/23	Planning	04/24/24	11/13/24	03/04/25	04/22/25
161	90750050.1 Cubberley ES: WSM	MOD-DBB	\$5M - \$25M	PLN		Planning	07/15/24	02/05/25	03/28/25	05/13/25
162	93500100.2 Mission Bay HS: WSM Ph. II	MOD-LLB	\$5M - \$25M	PLN	01/31/22		03/10/23	08/28/23	05/13/25	05/27/25
163	93160100.1 Montgomery MS WSM Preconstruction Procurement	MOD-LLB	< \$500K	PLN					05/19/25	07/08/25
164	91590050.1 Jones ES: WSM	MOD-DBB	\$5M - \$25M	PLN		Planning	10/15/24	05/08/25	06/30/25	09/09/25
165	90650050.1 Clay ES: WSM Project	MOD-DBB	\$1M - \$5M	PLN		Planning	06/14/24	03/17/25	08/25/25	10/14/25

\$80,000,000

Project ID	Capital Bond - 2026 Projects	Type	Awarded	Est	Architect NTP	Design Phase	DSA Start	DSA App Letter	Bid Opening RFP Due	NTP / BOE Award
			Bid							
166	93280100.2 Wangenheim MS: WSM	MOD-DBB	\$1M - \$5M	PLN	05/02/24	Planning	03/06/25	09/24/25	11/21/25	01/13/26
167	92610050.1 Silver Gate ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	07/17/25	02/06/26	03/30/26	05/12/26
168	92690050.1 Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	07/17/25	02/06/26	03/30/26	05/12/26
169	90770050.1 Curie ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	09/23/25	04/14/26	06/03/26	07/14/26
170	93560100.2 San Diego HS: WSM Ph. II	MOD-DBB	\$1M - \$5M	PLN	10/04/23	Planning	12/23/24	07/15/25	05/18/26	07/14/26
171	92030050.1 McKinley ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	07/17/25	12/16/25	06/18/26	07/28/26
172	91610050.1 Juarez ES: WSM	MOD-DBB	\$1M - \$5M	PLN		Planning	12/16/25	07/02/26	10/02/26	11/10/26
173	91210050.1 Gage ES: WSM	MOD-DBB	> \$25M	PLN		Planning	01/16/26	08/03/26	10/05/26	12/08/26

\$50,000,000