

San Diego International Airport

Shohreh Beladi Ph.D., AIA, LEED AP Program Manager I Airport Design & Construction

Oct 2022

Capital Improvement Program Status

Project Location	FY2022-2026	FY2023-2027		
Airside	20	21		
Terminal	22	21		
Landside/Ancillary	23	22 11		
Administrative	10			
Totals	75	75		

- FY2022 Closeouts 15 projects
- FY2023 New Proposed 15 projects



FY2023-2027 CIP Program -Project Locations

(in thousands)


Location	New T1	CIP	Total	
Terminal	\$ 2,654,962	\$ 126,194	\$ 2,781,156	
Landside & Ancillary	401,338	156,889	558,227	
Airside	306,000	76,141	382,141	
Administrative	102,000	48,337	150,337	
Total	\$ 3,464,300	\$ 407,561	\$3,871,861	



Capital Improvement Program Status

SANDIEGO

LET'S GO.



New Terminal 1 (NT1) OVERALL PROGRAM SCOPE

- Package 1 Terminal and Roadways
 Package 2 Airside Improvements
 Package 3 Administration Building
 - Future Transit Station



Major DBB Capital Projects



I. and

T2E Advanced Planning


Project Manager: Ralph Redman Project Sponsor: Brendan Reed Approved Project Budget: \$2.2M Completion Date: Q1 2023 Phase: Planning Environmental Entitlements Clearance: No

SCOPE

- Conditions Assessment (completed)
- Facility Requirements/Gap Analysis (completed)
- Concept Development (ongoing)
 - 2 concepts by December 2023

- Preferred Alternative selected Q1 2023
- Preparation of PDD ending Q4 2023
- Project delivery method TBD







CIP 104285: Facilities Condition Assessment Roadways/Bridges


Project Manager: Daniel Hershey Project Sponsor: David LaGuardia Project Budget: \$400K Phase: Planning Environmental Entitlements Clearance: N/A

SCOPE

- Analysis of Landside Structures Including Roadways and Bridges
- Condition Assessment and Determination of Remaining Useful Life
- Prepare O&M Manual

PROJECT MILESTONES

 Planning Phase Completion: Fall 2022







CIP 104299: Off-Airport Intersection and Roadway Segment Improvements

Project Manager: Megan Ulery Project Sponsor: Brendan Reed Project Budget: \$17M Project Phase: Schematic Design Environmental Entitlements Clearance: Yes

SCOPE

 Off-Airport Intersection and Roadway Improvements Required by Mitigation Measures Outlined in the ADP CEQA FEIR

PROJECT MILESTONES

- Final Design Start: Sept 2022
- Construction Start: March 2024



KEY MAP



by others

CIP 104265: T2W Sidewalk & Crosswalk Improvements

Project Manager: Kacy Buan Project Sponsor: Scott La Rocco Project Budget: \$4.7M Phase: Design & Bid Environmental Entitlements Clearance: Yes


KEY MAP KEY MAP PROJECT LOCATION

SCOPE

- Replace cracking/spalling/faulting curb-front sidewalk
- Improve crosswalk to better accommodate passenger flow
- Add curbside safety improvements (bollards, planters, pet relief areas)

PROJECT MILESTONES

• Final Design: Spring 2023






CIP 104300: Hyoco Digital Sign Replacement at EDR

Project Manager: Lane Boolen Project Sponsor: Jessica Bishop Project Budget: \$2.3M Project Phase: Design & Bid Environmental Entitlements Clearance: Yes

SCOPE

 Replace 18 Hyoco Signs on the Elevated Departure Roadway with Modern Digital Signage and Replace Proprietary Hyoco Software with SITA's Common Use Airport Vision Software

- 90% Design Under Review September 2022
- 100% Design Due Oct 2022









12


CIP 104194B: PBB Refurbishments at T2


Project Manager: Hamid Kalantar Project Sponsor: Jeff Rasor Project Budget: \$8.4M Phase: Design & Bid Environmental Entitlements Clearance: Yes

SCOPE

 PBB Refurbishments at T2 Gates #20 through 51, Includes GPU, PCA, PWC's, Leaking Roofs, Rusted Floors, Safety Shoes


- Condition Assessment: February 2022
- Validation/Project Scope Definition: July 2022
- Start Design: September 2022





CIP 104307: EVSE & Breakroom Remodeling at Taxi/TNC Lot

Project Manager: Gordon Macshane Project Sponsor: Marc Nichols Project Budget: \$2.45M Phase: Design & Bid Environmental Entitlements Clearance: No



SCOPE

- Installation of three (3) DC Fast Chargers (electric vehicle charging)
- Infrastructure and U/G utilities for the new Chargers at the Taxi/TNC Hold Lot
- Interior renovations enlarging Taxi/TNC breakroom with Security, IT, MEP and Restroom upgrades

- Design Completion: April 2023
- Construction Start: July 2023
- Completion: August 2024



Tenant Improvement Program




Tenant Improvement Program Status

Year Project Started	Design Review	Construction	Closeout	Tot Active Projects	Closed per Year	Lud Alfred Tassace Lud Alfred Ta
2017	0	1	0	1	43	Clear Clear D Rose and Office 21014
CY	, ,	_				200 Hudson Teve POS and Improvements
2018	0	0	1	1	37	Duty Free partners Duty Free Date House Xoal
CY						Li Hentz
2019	0	1	1	2	28	
(Jan to Jun)						2201 2201 Refueer Rack Demo & Line Replacement 21005
2020	0	1	4	5	20	Anie Support Building (ASB) 2017
FY 2021	2	4	1	7	17	
FY	2	4	1	/	17	American Alines 2004
2022	11	5	3	19	23	TA Choopant Electradia Data Work Future CT Instalation
FY	11	5	5	19	25	2004 SFS Beauly MALE SPA Beauly Sectore reside
2023	1	0	0	0	23	2019 TSA TSA TSA TSA TSA TSA TSA TSA TSA TSA
FY	1	0	0	0	25	TSA CAT Install 23001 TAL TAL A TAGA TAGA TAGA TAGA TAGA TAGA
Tot Active	13	12	10	35	168	The New Office To Instantour at Checkpoints 2000-11 Control to
On-Hold	0	0	0	0	Tot	TRA- TSA-CATInstall 2 2001 TW Power for Got Carts



TIP 21013: SAN New Terminal 1 Hydrant Fueling



SCOPE

• Hydrant Fueling System for the NT1

- 100% Design Review: Completed October 2021
- City plan Check: Completed
- Construction Start: August 25, 2022
- Completion: June 2027




TIP 21005: SAN Fuel Rack Demo & Line Replacement

Project Manager: Gunther Liedl Construction Budget: \$7.7 M Status: Design Review Environmental Entitlements Clearance: Yes


SCOPE

• Demolition Of Existing East Refueler Load Rack and Upsizing of Existing Transfer Line Within Existing Casing Pipe Located Under Runway

- Construction Start: June 6, 2022
- Completion: August 15, Demo of East Fuel Rack completed









TIP 21022: SDFC Fuel Farm Pump System Upgrade

Project Manager: Gunther Liedl Construction Budget: \$13M Status: Design Review Environmental Entitlements Clearance: Yes





SCOPE

- Installation of New Hydrant Pumps to Support
 Airport Wide Hydrant Fuel System
 - Modifications and Upgrades to Support Future Hydrant Fuel System Operations

- 100% Design: Completed December 2021
- City Plan Check: January 2022
- Construction Start: September 11, 2022
- Completion: November 2023

TIP 22016: Chase Sapphire Common Use Lounge


Project Manager: Manmadh Rebba Construction Budget: \$17.6 M Status: Design Review Environmental Entitlements Clearance: No

SCOPE

Tenant Build Out at T2W 3rd
 Floor for a New Common Use
 Lounge Including Bar, Dining
 Office Space, & VIP Lounge

PROJECT MILESTONES

• Completion: November 2023







Questions?

