
### HELIX

# Capital Improvement Program Update

Tim Ross, P.E.

**Engineering Manager** 

tim.ross@helixwater.org








We treat water for much of east county and distribute it to the 276,000 people in our service area.

#### **Board**

Daniel H. McMillan, President Mark Gracyk, Vice President DeAna R. Verbeke Kathleen Coates Hedberg Joel A. Scalzitti

#### **Employees**

149 / one per 1,800 customers



### Our infrastructure










2	1			
Dams and Lakes	Treatment Plant			
25	25			
Pump Stations	Reservoir Tanks			
733	16,901			
Miles of Pipe	Valves			
6,498	56,184			
Hydrants	Meters			





# FY 19/20 Capital Program Review

# **CIP Funding Summary**

	FY 2018-19	FY 2019-20	Percent Change
Capital Budget FY 2019-20 (PayGo)	\$ 11,093,000	\$ 11,562,000	4.23%
Lake Jennings/Maintenance Reserves	\$ 100,000	\$ 300,000	
Land Sale Reserves	\$ 0	\$ 250,000	
Treatment Plant Reserve Fund	\$ 0	\$ 1,605,000	
Carry Forward (HP Replacement)	\$ 169,000	\$ 175,000	
Carry Forward (CIP)	\$ 1,988,000	\$ 1,523.000	
Total FY 2019-20 CIP Budget	\$ 13,350,000	\$ 15,415,000	15.47%
			Helix WATER DISTRICT

## Program Summary Fiscal Year 2019-20 - \$15,415,000

- Cast-Iron Pipeline Replacement ~\$6.5M
  - Three Projects per Year (15,000 LF)
- Small Valve Replacements ~ \$3M
  - One Project per Year (150 to 200 Valves)
- Large Valve Replacements ~ \$500K
  - One Project every other Year (2 to 7 Valves)
- Tank Recoating/Rehabilitation ~ \$1M
  - One Project every other Year (1 to 2 Tanks)
- Pump Station Improvements ~ \$250K
  - One Project every other Year (1 Station)






### Program Summary Fiscal Year 2019-20 (Cont.)

- Treatment Plant Projects ~ \$200K to \$2M
  - HVAC Replacement
  - Safety Improvements
  - Trunk Sewer Replacement
- Lake Jennings Projects ~ \$500K
  - Boat Dock Replacement
  - Campground Improvements
- Special Projects ~ \$500K to ?????
  - Master Plan Update
  - AWIA Assessment
  - ECAWP





## Cast-Iron Replacement Program







Project #	<u>Project Description</u>	<u>% Complete By</u> <u>Phase</u>	<u>Milestone</u>	Actual Start	<u>Projected</u> <u>Finish</u>	<u>NIB/NOC</u> <u>Date</u>	Comments	<u>PM</u>	<u>Est. Const</u> <u>FY</u>
	e: PRE-DESIGN	<u> </u>	<u>imiescone</u>	<u>Accuul Start</u>	<u>- 111311</u>	Duce	<u>comments</u>		
CIP20009	LAKE JENNINGS CAMPGROUND IMPRV	0%	Appropriation				ON HOLD	AA	
CIP19013	TK: TUNNEL HILL 1A REHAB	7%	Pre-Design			6/17/2020		JM	2021
CIP19016	PL: CARMICHAEL PIPELINE PROJECT	73%	Pre-Design					SD	
CIP20002	PL:69TH,68TH,UNIVERSITY AVE,BLVD DR	4%	Pre-Design					CM	
CI P20003	PL:MADISON AVE	13%	Pre-Design					GJ	
roject Phas	e: DESIGN								
CIP20008	LAKE JENNINGS EVENT CENTER	0%	Appropriation				ON HOLD	AA	
CIP19001	PL: KNWD,HRTZL,SWTWTR,FNWCK,DIVRN	38%	30% Design			6/17/2020		KK	2021
CIP19002	PL: FLTCHR, ODESSA, LUBBCK	33%	30% Design			6/17/2020		GJ	2021
CIP19019	LV: 54-20 EVALUATION	16%	30% Design			6/17/2020		CM	2021
CIP20005	SMALL VALVE REPL FY 20-21	1%	30% Design					GJ	
CIP20006	PS:JOHNSTOWN MCC	16%	30% Design			7/1/2020		AA	2021
CIP19003	PL: CRSTLNE,SNYDR,ALTARCA,VSTADECRZ	47%	90% Design			9/4/2019		SD	2020
CIP19028	PL: TP SEWER MAIN	75%	90% Design			7/1/2020		JM	2021
CIP20001	PL: BROADWAY AND THIRD	34%	90% Design					JM	
CIP20010	LANDSCAPING IMPROVEMENTS AO	27%	Notice Inviting Bids			9/18/2019		JG/AA	2020
CIP20015	TP SAFETY IMPOVEMENTS	41%	Notice Inviting Bids			11/20/2019		AA/CM	2020
roject Phas	e: CONSTRUCTION								
CIP19004	PL: GREENFIELD, MADISON	6%	100% Const			10/2/2019		CM	2020
CIP19006	PL: BROADWAY, MAIN, PEPPER, FLUME	71%	100% Const			2/22/2020		JM	2020
CIP19023	TP: HVAC REPLACEMENT	13%	100% Const			8/21/2019		LL	2020
CIP19115	SV: REPLACEMENT FY 19-20	83%	100% Const			7/15/2020		KK	2021
CIP20004	DISTRICT WORK FUNDING (45 SMALL VLV)	37%	100% Const					OM	
CIP20007	LAKE JENNINGS DOCK REPLACEMENT	7%	100% Const			6/14/2020		AA	2021
CIP20011	CHLORINATORS REPLACEMENT (NO 2)	0%	100% Const					LL	
CIP20012	FILTER BACKWASH (INDVL) ACTUATORS	0%	100% Const					LL	
CIP20013	OZONE POWER SUPPLY UNITS	7%	100% Const					LL	
CIP20014	POWER SUPPLY UNIT INVERTERS	0%	100% Const					LL	
CIP19005	PL: ACACIA, FAIRVIEW, PASADENA	89%	COMPLETE			10/16/2019		GJ	2020
CIP19014	PS:HELIX 2 MCC REPLACEMENT	96%	COMPLETE			10/16/2019		AA	2020



### HELIX

# Capital Improvement Program Update

Tim Ross, P.E.

**Engineering Manager** 

tim.ross@helixwater.org

