

**Bureau of Street Services
STPOC - Project Status Report**

As Of 8/25/2022

Summary			
Current Status		Construction Vehicle	
1 - PreDesign	8	Contractor (Regular Award)	4
2 - Design - Active	25	Other	4
3 - Caltrans Approvals - Active	4	Street Services Forces	42
4 - Bid & Award	0		
5 - Construction - Active	13		
6 - Post-Construction	0		
Total	50	Total	50

	Project Title	Dept	Scope (Summary)	Total Project	Funding	Funding Gap	Authorization	Project Status	Current Status	CD(s)	Construction	Project	Federal Aid ID
1	2028 Olympic Legacy Street Improvement Plan	TBD	Infrastructure needs assessment in the vicinity of 2028 Olympic venues.	\$ 609,000	SB1: \$497,250 PropC: \$111,750 Total funding: \$609,000		2020-21 Sustainable Transportation Planning Grant	Consultant team is working on the data collection and project preparation	10% PreDesign (Active)	CW	Other	Shirley Lau	
2	Beverly Bl, Vermont Ave to Commonwealth Ave Pedestrian Improvements**	BSS096	Pedestrian improvements and streetscape enhancements to provide linkages to major transit along Beverly Bl, Temple St, Virgil Ave and Silverlake Bl.	\$ 3,465,229	Metro LTF: \$2,772,254 PropC: \$692,975 Total funding: \$3,465,229		2015 Call for Projects	Design is complete. Ready for construction.	100% Design (Active)	13	Street Services Forces	Shirley Lau	
3	Broadway/Manchester Beautiful Vision Plan	BSS303	Vision planning for existing median islands along Broadway.	\$ 200,000	CRA/LA: \$120,000 Total funding: \$120,000		CRA/LA Excess Bond Proceeds	Development of the vision plan is near completion.	95% PreDesign (Active)	8	Other	Shirley Lau	
4	Broadway-Manchester Active Transportation Equity Project	BSS297	Pedestrian and bicycle improvements to provide safer and equitable active transportation including new cycle track, median modifications, sidewalk, curb ramps, and other safety amenities.	\$ 46,600,000	ATP: \$24,821,000 INFRA: \$18,000,000 Total funding: \$42,821,000	\$ 3,779,000	ATP Cycle 4	The consultant is finalizing 65% design plans for the ATP grant. Community outreaches and surveys are being conducted to gather feedback on the 65% design plans.	50% Design (Active)	8	Street Services Forces	Shirley Lau	ATPL-5006(895)
5	Broadway-Manchester Active Transportation Equity Project (CNRA)	TBD	The Broadway-Manchester Active Transportation Equity Project Urban Greening proposal will supplement hardscape improvements that are funded through the Active Transportation Program (ATP) by providing much-needed shade trees on a 2.8-mile corridor of underutilized medians.	\$ 43,477,000	California Natural Resources Agency : \$713,804 ATP/W Programs: \$42,763,196 Total funding: \$713,804		CNRA Urban Greening	Authorization received to begin the design phase.	0% Design (Active)	8	Street Services Forces	Shirley Lau	
6	Broadway-Manchester Multi-Modal Green Streets Project (Measure W)	TBD	The project captures the 85th percentile storm runoff in public right-of-way storage distributed over 2.8 miles and uses the water for landscape irrigation; Primary Objectives: Meet water quality limits and utilize captured stormwater for onsite irrigation to maximize community benefits Secondary Objectives: Integrate stormwater management into active transportation opportunities	\$ 15,646,000	Measure W: \$11,719,000 ATP: \$3,927,000 Total funding: \$15,646,000		Safe Clean Water Program Round 2	Authorization received to begin the pre-design phase.	0% PreDesign (Active)	8	Street Services Forces	Shirley Lau	
7	Building A Climate-Resilient Active Transportation Network in Vulnerable Communities Project	TBD	Planning Grant that consists of: a ONE INFRASTRUCTURE PLAN that identifies high priority projects which integrate active transportation and climate resiliency in L.A.'s most vulnerable communities. The Plan will be informed by a RESILIENT STREETS PLANNING ASSESSMENT (RSPA) which takes the following into consideration: multi-mobility, water quality compliance, and greening. This effort will culminate in grant-ready and competitive projects with flexibility to curate projects to better suit the priorities of its grant sources, thereby resulting in a true One Infrastructure multi-benefit street transformation. A chosen MODEL CORRIDOR will exhibit multi-benefit features that can be emulated throughout the City. Working with community and technical stakeholders, the proposal will integrate multiple agencies' plans and data to inform its RSPA criteria to identify its most urgent projects.	\$ 466,500	Caltrans Sustainable Communities Program: \$412,992 City Funds: \$53,508 Total funding: \$466,500		Caltrans Sustainable Communities	Working on the Task Order Solicitation to procure a consultant.	0% Design (Active)	CW	Other	Shirley Lau	
8	Carl St. Gap Project	TBD	Construct ADA compliant sidewalk, access ramps, driveways, and curb & gutter along the project limits. Also, the project will relocate conflicting utilities as necessary and reconstruct portions of the asphalt concrete street as necessary.	\$ 785,225	CDBG: \$785,225 Total funding: \$785,225		CDBG	Project Eligibility Proposal has been submitted.	0% Design (Active)	7	Street Services Forces	Shirley Lau	
9	Chandler Bikeway Development	BSS121	New plazas, landscaping, and access improvements to the Chandler Bikeway	\$ 1,200,000	CRA/LA: \$1,200,000 Total funding: \$1,200,000		CRA/LA Excess Bond Proceeds	Design is ongoing and nearly complete. Soil testing results are being reviewed.	90% Design (Active)	2	Street Services Forces	Shirley Lau	
10	Clean CA - Creating Urban Habitat & Biodiversity through Median Greening	TBD	Improvement of existing medians located in six of the City of Los Angeles's historically underserved communities—Chinatown/Downtown LA, Van Nuys, Vermont Vista, Historic South Central, Leimert Park, and Wilmington, enhancing the City's medians by replacing water consuming turf, inefficient irrigation systems, and litter strewn areas with native and/or drought tolerant planting and water-efficient irrigation	\$ 4,978,000	CCLGP: \$4,978,000		Clean California Local Grant Program	Finalizing Restricted Grant Agreement with Caltrans. Anticipated design to begin in Fall 2022.	0% Design	1, 6, 8, 9, 10, 15	Street Services Forces	Shirley Lau	CCL-5006(934)
11	Clean CA - Hollenbeck Park Adjacent and Interstate 5 Freeway Adjacent Beautification	TBD	Project improvements include installing new sidewalks, planting over 200 trees, and adding new street and pedestrian lights, new fencing, and a new park entryway for safer access to Hollenbeck Park and its immediate vicinity.	\$ 4,993,180	CCLGP: \$4,993,180		Clean California Local Grant Program	Finalizing Restricted Grant Agreement with Caltrans. Anticipated design to begin in Fall 2022.	0% Design	14	Street Services Forces	Shirley Lau	CCL-5006(935)
12	Clean CA - Martin Luther King Jr. Boulevard Equity & Connectivity through Greening	TBD	Conversion of seven locations along the corridor from paved median to raised landscaped medians with native and/or drought tolerant landscape and tree planting, rehabilitating two existing pedestrian refuge triangles into accessible green spaces with water efficient irrigation, and improving sidewalk and bus stop conditions along the corridor in Historic South Central.	\$ 5,000,000	CCLGP: \$5,000,000		Clean California Local Grant Program	Finalizing Restricted Grant Agreement with Caltrans. Anticipated design to begin in Fall 2022.	0% Design	9	Street Services Forces	Shirley Lau	CCL-5006(936)

13	Colorado BI Pedestrian and Bicycle Active Transportation Improvements**	BSS100	Improved conditions for those who walk or bicycle in the Eagle Rock neighborhood of the City of Los Angeles including curb extensions, refuge median islands, sidewalk improvements, street furniture, pedestrian lighting, and bicycle lane improvements.	\$ 9,843,000	ATP: \$9,743,000 Prop C: \$100,000 Total funding: \$9,843,000		Active Transportation Program Cycle 2	Construction is suspended but restarting in September	55% Construction (Active)	14	Street Services Forces	Shirley Lau	ATPL-5006(849)
14	Complete Streets Project for Colorado BI in Eagle Rock**	BSS099	Implement "Complete Streets" elements on Colorado Boulevard by installing new signals (two non consecutive intersections), turn lanes, median islands, bump-outs, and pedestrian lighting.	\$ 2,193,000	Metro Prop C: \$1,754,000 PropC: \$439,000 Total funding: \$2,193,000		2015 Call for Projects	Construction is on hold. Design plans being re-examined due to conflicts with Metro's Bus Rapid Transit project.	95% Design (Active)	14	Street Services Forces	Shirley Lau	
15	Connecting Canoga Park through Safety and Urban Cooling	BSS308	Project scope includes transformation of 7 miles of streets in the heart of the Canoga Park community adjacent to the Orange (G) Line Rapid Bus Corridor and Orange Line Pedestrian and Bike Trail in the west San Fernando Valley. Class IV Cycletrack on Sherman Way and on Owensmouth Avenue, speed humps, mini roundabouts, upgraded and new sidewalks on Valerio St and Variel Ave; and urban cooling features will be added to the Orange Line Trail to address impacts from extreme heat days; address gaps in connectivity between the Orange Line trail and the LA River Greenway Trail.	\$ 38,655,000	ATP: \$30,731,000 TGF: \$7,924,000 Total funding: \$38,655,000		Active Transportation Program Cycle 5	Working on the Task Order Solicitation to procure a consultant.	0% Design (Active)	3	Street Services Forces	Shirley Lau	ATPL-5006(918)
16	Cycle 10 Highway Safety Improvement Program - Guardrail Upgrades	TBD	Upgrade existing obsolete guardrails to modern metal beam guardrails in various locations throughout the City.	\$ 1,000,000	HSIP: \$1,000,000 Total funding: \$1,000,000		HSIP Cycle 10	E-76 for Design approved.	0% Design	CW	Street Services Forces	Shirley Lau	HSIPSL-5006(926)
17	Cycle 9 Highway Safety Improvement Program - Guardrail Upgrades	BSS081	Upgrade existing obsolete guardrails to modern metal beam guardrails in various locations throughout the City.	\$ 1,000,000	HSIP: \$1,000,000 Total funding: \$1,000,000		HSIP Cycle 9	E-76 for Construction approved. Preparing docs to purchase guard material.	0% Construction	CW	Street Services Forces	Shirley Lau	HSIPL-5006(889)
18	Eagle Rock BI Multi-Modal Transportation Improvements	TBD	Various pedestrian and bicycle safety and mobility improvements on Eagle Rock BI between Colorado BI and York BI, also on Fair Park Ave between Eagle Rock BI and Maywood Ave	\$ 16,362,000	710 MIP: \$16,362,000		SR 710 MIP	PreDesign is ongoing.	20% PreDesign (Active)	14	Street Services Forces	Shirley Lau	STPL-5006(907)
19	El Sereno Active Transportation & Transit Connectivity Enhancements	TBD	Various active transportation and transit improvements in the El Sereno community with a focus on Alhambra Ave, Marianna Ave, Huntington Dr, and Beatie Pl.	\$ 6,000,000	710 MIP: \$6,000,000		SR 710 MIP	PreDesign is ongoing.	5% PreDesign (Active)	14	Street Services Forces	Shirley Lau	STPL-5006(911)
20	Elmer Ave Pedestrian Improvements	BSS301	Driveway, curb, and sidewalk improvements	\$ 120,000	CRA/LA: \$120,000 Total funding: \$120,000		CRA/LA Excess Bond Proceeds	Design to commence.	0% Design (Active)	2	Street Services Forces	Shirley Lau	
21	Hollywood Pedestrian Transit Crossroads Project**	BSS086	Streetscape improvements on Hollywood BI with street trees, transit amenities and decorative ped lights.	\$ 1,602,000	STPL: \$1,032,000 Prop C: \$570,000 Total funding: \$1,602,000		1999 Call for Projects/CRA	Construction is nearly complete. One bus stop facility remaining to be upgraded.	95% Construction (Active)	13	Street Services Forces	Shirley Lau	STPL-5006(787)
22	Huntington Dr Sidewalk Improvements	BSS102	Sidewalk gap closure, sidewalk repairs, curb ramps, retaining wall and other accessibility improvements along Huntington Dr and adjacent streets	\$ 750,000	CDBG: \$750,000 Total funding: \$750,000		CDBG	Construction is ongoing.	80% Construction (Active)	14	Street Services Forces	Shirley Lau	
23	Imperial Highway Bike Lanes	DOT056	Modification of median island and widening of Imperial Hwy. along 1000 feet just east of Pershing Dr. to accommodate bike lanes.	\$ 2,322,000	CMAQ: \$1,506,000 STPE: \$352,000 PropC: \$464,000 Total funding: \$2,322,000		Metro Call for Projects	Design is complete. E-76 package for Construction submitted.	100% Design (Active)	11	Street Services Forces	Eddie Giron	RPSTPL-5006(654)
24	L.A. River Bike Path - Headwaters Section (Construction funded by ATP)	DOT059	Construct Class 1 bike/pedestrian path (1.25 miles) at LA River Headwaters in West San Fernando Valley from Owensmouth Ave to Mason Ave along south bank of the river. The bike path will include underpasses at Canoga Ave/Metro Orange Line and De Soto bridges. The project will include lighting railing, striping and signage and a connection structure to the Metro Orange Line bike way.	\$ 6,136,000	ATP: \$5,432,000 PropC: \$704,000 Total funding: \$6,136,000		Active Transportation Program Cycle 1	Construction is ongoing and nearing completion.	95% Construction (Active)	3	Contractor (Regular Award)	Eddie Giron	
25	L.A. River Bike Path - Phase IV Construction	DOT060	Class I bikeway on the south bank of the Los Angeles River Flood Control Channel from Riverside Drive to Forest Lawn Drive On-Off Ramps.	\$ 2,284,000	PropC: \$457,000 CMAQ: \$1,827,000 Total funding: \$2,284,000		Metro Call for Projects	Design is ongoing.	25% Design (Active)	4	Contractor (Regular Award)	Eddie Giron	
26	LANI Santa Monica	BSS311	Multi-modal streetscape improvements along Santa Monica BI between 101 Fwy and Hoover St.	\$ 1,433,575	Metro PC25: \$1,146,860 PropC: \$286,715 Total funding: \$1,433,575		2015 Call for Projects	Design is complete. Ready for construction.	100% Design (Active)	13	Street Services Forces	Shirley Lau	
27	Lankershim Plaza Improvements	BSS122	Various placemaking elements at the Lankershim BI People St plaza.	\$ 250,000	CRA/LA: \$250,000 Total funding: \$250,000		CRA/LA Excess Bond Proceeds	Design is ongoing.	45% Design (Active)	2	Street Services Forces	Shirley Lau	
28	Magnolia ES SRTS Improvements	BSS112	Design review, curb ramps, curb extensions, continental crosswalks, and sidewalk reconstruction. CF 14-1174-S77.	\$ 233,000	CRA/LA: \$233,000 (BSS only) Total funding: \$233,000		CRA/LA Excess Bond Proceeds	Design is complete. Ready for construction.	100% Design (Active)	1	Street Services Forces	LADOT	
29	Maya Corridor Streetscape	BSS306	The Maya Corridor project is on 6th St. from Park View St. to Loma Drive, and will highlight and celebrate Mayan culture. The project scope includes tree planting, upgraded curb ramps, wayfinding, and several cultural placemaking elements, such as a Mayan-inspired gateway arch monument, custom crosswalks and scrambles, decorative sidewalk paving, custom bus safety lights, and other street amenities. All furniture will be bolted to the ground with anti-vandal hardware.	\$ 4,283,701	CDBGPY47: \$2,496,157 MacArthur Westlake (RAP)-CRA Excess Bond: \$1,787,544 Total funding: \$4,283,701		CRA/LA Excess Bond Proceeds	Design is ongoing.	40% Design (Active)	1	Street Services Forces	Shirley Lau	
30	Melrose Ave - Fairfax Ave to Highland Ave Pedestrian Improvements**	BSS095	First/Last mile connectivity improvements along Melrose Ave.	\$ 3,906,000	Oth: \$2,960,531 PropC: \$945,182 Total funding: \$3,905,713		2015 Call for Projects	Construction has started and is ongoing.	5% Construction (Active)	5	Street Services Forces	Shirley Lau	
31	Mission Mile: Sepulveda Visioning for a Safe and Active Community	TBD	Project scope includes lane reconfiguration, Class I Bike Paths and walking paths in underutilized medians along most of Sepulveda, Class IV Cycle Track on Sepulveda north of Brand Blvd., bus bulb outs, mid-block crossings with pedestrian hybrid beacons, upgraded and new curb ramps, upgraded and new sidewalks, flexible delineators, high visibility crosswalks, tree planting, pedestrian-level lighting, signal modifications, new traffic signal, and slip lane closure.	\$ 49,900,000	ATP: \$39,670,000 TGF: \$10,230,000 Total funding: \$49,900,000		Active Transportation Program Cycle 5	Working on the Task Order Solicitation to procure a consultant.	0% Design (Active)	7	Street Services Forces	Shirley Lau	ATPL-5006(920)

32	Martin Luther King (MLK) BI Streetscape	BSS305	The project is on MLK between the I-110 Fwy. and Central. CD9 requested MLK to be improved in order to connect this segment of MLK to the west side of the I-110 Fwy. where most future improvements are planned centered around Expo Park. Project elements include tree planting, pedestrian lighting, sidewalk/curb ramp repair, new medians, and possible placemaking elements.	\$ 6,550,000	Meas M (FY19/20): \$750,000 CTIEP GF (FY21/22): \$2,000,000 CTIEP SB1 (FY22/23): \$3,800,000 Total funding: \$6,550,000		CTIEP	Tree planting completed, but design of other elements is ongoing.	30% Design (Active)	9	Street Services Forces	Shirley Lau	
33	Normandie Beautiful Streetscape	BSS302	Various streetscape and safety improvements	\$ 1,050,000	CRA/LA: \$1,050,000 Total funding: \$1,050,000		CRA/LA Excess Bond Proceeds	Design has started and is ongoing.	10% Design (Active)	8	Street Services Forces	Shirley Lau	
34	Northeast LA Active Transportation & Transit Connectivity Enhancements	TBD	Various active transportation and transit improvements in Northeast LA community with a focus on Marengo St, N. Figueroa St, York Bl, Yosemite Dr, and Arroyo Secco bike path connections.	\$ 5,000,000	710 MIP: \$5,000,000		SR 710 MIP	PreDesign has started and is ongoing.	5% PreDesign (Active)	14	Street Services Forces	Shirley Lau	STPL-5006(906)
35	Orange Line Extension-Sherman Wy Station Ped. Impr**	BSS089	Pedestrian and bicycle improvements to enhance connections to the new Orange Line station on Canoga Ave and Sherman Way.	\$ 1,441,000	ATP: \$1,153,000 Prop C: \$288,000 Total funding: \$1,441,000		2011 Call for Projects/CRA/ATP Cycle 2	Construction is ongoing.	80% Construction (Active)	3	Street Services Forces	Shirley Lau	ATPL-5006(850)
36	Parthenia St and Sepulveda Bl Streetscape Improvements	BSS124	Various streetscape and safety improvements	\$ 2,000,000	CRA/LA: \$2,000,000 Total funding: \$2,000,000		CRA/LA Excess Bond Proceeds	Construction has started and is ongoing.	5% Construction (Active)	6	Street Services Forces	Shirley Lau	
37	Ricardo Lizarraga Elem. School**	BSS083	Pedestrian improvements around the Ricardo Lizarraga Elementary School.	\$ 910,000	SafeRt: \$910,000 Total funding: \$910,000		SRTS Cycle 2/CRA	E-76 for Construction approved. Ready for construction.	100% Caltrans Approvals (Active)	9	Street Services Forces	Shirley Lau	SRTSL-5006(681)
38	San Fernando Rd Bikepath Phase IIIA Construction	DOT084	The proposed bike path will have a minimum width of 12 feet, including an 8 foot travel way (two 4 foot lanes) for two-way bicycle travel and 2 foot wide paved shoulders. This design project is for the third phase of a planned 8.8-mile long bike path which will run parallel to the Santa Clarita Rail Line within the MTA right-of-way from Roxford Street in Sylmar to Cohasset Street at the Burbank City limit. Phase IIIA involves the construction of approximately 1.9 miles of Class I Bikeway (bike path) complete with welded wire-mesh fencing, lighting and landscaping.	\$ 12,714,000	ATP: \$10,597,000 TGF: \$2,117,000 Total funding: \$12,714,000		Active Transportation Program Cycle 1	Construction is ongoing.	85% Construction (Active)	2	Contractor (Regular Award)	LADOT	
39	San Fernando Rd Bikepath Phase IIIB Construction	DOT085	The proposed bike path will have a minimum width of 12 feet, including an 8 foot travel way (two 4 foot lanes) for two-way bicycle travel and 2 footwide paved shoulders. This design project is for the third phase of a planned 8.8-mile long bike path which will run parallel to the Santa Clarita Rail Line within the MTA right-of-way from Roxford Street in Sylmar to Cohasset Street at the Burbank City limit. Phase IIIB involves the construction of approximately 2.24 miles of Class I Bikeway (bike path) complete with welded wire-mesh fencing, lighting and landscaping.	\$ 12,716,000	ATP: 10,598,000 TGF: \$2,118,000 Total funding: \$12,716,000		Active Transportation Program Cycle 1	Construction is ongoing.	85% Construction (Active)	2	Contractor (Regular Award)	LADOT	
40	Sherman Way Improvements at White Oak Ave	BSS118	Median refurbishment and sidewalk improvements	\$ 222,669	CRA/LA: \$222,669 Total funding: \$222,669		CRA/LA Excess Bond Proceeds	Construction has started and is ongoing.	5% Construction (Active)	6	Street Services Forces	Shirley Lau	
41	SRTS Berendo Middle and Leo Politi, Hoover Street, and Magnolia Avenue Elementary Schools Project	TBD	Pedestrian and cyclist improvements including curb extensions, traffic circles, pedestrian spaces, a raised crosswalk, pedestrian-activated flashing beacons, accessible pedestrian signals, ramps, speed humps, and new bicycle facilities.	\$ 11,057,000	ATP: \$9,951,000 TGF: \$1,106,000 Total funding: \$11,057,000		ATP Cycle 5	E-76 for Design approved. Ready for Design.	100% Caltrans Approvals (Active)	1	Other	Shirley Lau	ATPL-5006(930)
42	Vermont Ave Bus Stop Improvements - MLK to Wilshire Bl**	BSS098	Bus stop improvements along Vermont Ave.	\$ 684,094	Metro LTF: \$547,275 Prop C: \$136,819 Total funding: \$684,094		2015 Call for Projects	PreDesign has started and is ongoing.	5% PreDesign (Active)	1, 8, 9, 10	Street Services Forces	Shirley Lau	
43	Vineland Walkway and Median Improvements	BSS300	Median refurbishment	\$ 975,657	CRA/LA: \$975,657 Total funding: \$975,657		CRA/LA Excess Bond Proceeds	Design is ongoing.	40% Design (Active)	2, 4	Street Services Forces	Shirley Lau	
44	Walk Pico! A Catalyst for Community Vitality & Con**	BSS072	Pedestrian/bike-friendly improvements on Pico Bl/Tennessee Ave to strengthen community vitality and connectivity to bus stops and the Expo/Sepulveda & Westwood rail stops.	\$ 2,301,243	CMAQ: \$1,840,994 TGF: \$460,249 Total funding: \$2,301,243		2013 Metro Call for Projects	Construction has started and is ongoing.	15% Construction (Active)	5	Street Services Forces	Shirley Lau	CML-5006(862)
45	Washington Bl Transit Enhancements Phase 2**	BSS090	Streetscape improvements on Washington Bl between Hooper Ave and Alameda St and on Long Beach St.	\$ 2,294,820	Prop C: \$803,187 CMAQ: \$1,491,633 Total funding: \$2,294,820		2011 Call for Projects/CRA	CRA Project, C.F. 12-0014-S20. Design is on-going.	75% Design (Active)	9, 14	Street Services Forces	Shirley Lau	CML-5006(856)
46	Watts Central Ave**	BSS091	Streetscape enhancements on 103rd St from Central Ave to Graham Ave and Central from 103rd St to Imperial Hwy.	\$ 3,639,428	Metro Prop C: \$2,519,428 Prop C: \$800,000 SAFTLU: \$320,000 Total funding: \$3,639,428		SAFETEA-LU/CRA	CRA Project, C.F. 12-0014-S20. Construction is ongoing.	80% Construction (Active)	15	Street Services Forces	Shirley Lau	HPLUL-5006(812)
47	Western Ave Bus Stop Improvements - 10 Fwy to Wilshire Bl**	BSS097	Bus stop improvements along Western Ave.	\$ 684,094	Metro LTF: \$547,275 PropC: \$136,819 Total funding: \$684,094		2015 Call for Projects	PreDesign has started and is ongoing.	5% PreDesign (Active)	10	Street Services Forces	Shirley Lau	
48	Westminster Elementary School - Federal SRTS Cycle**	BSS056	Installation of pedestrian safety improvements in the vicinity of the school.	\$ 622,000	SafeRt: \$622,000 Total funding: \$622,000		SRTS Cycle 2	E-76 for Construction approved. Ready for construction.	100% Caltrans Approvals (Active)	11	Street Services Forces	Shirley Lau	SRTSL-5006(655)
49	Wilbur & Portola Elementary Schools - Federal SRTS**	BSS057	Installation of pedestrian safety improvements in the vicinity of the school.	\$ 435,000	SafeRt: \$435,000 Total funding: \$435,000		SRTS Cycle 2	E-76 for Construction approved. Ready for construction.	100% Caltrans Approvals (Active)	3	Street Services Forces	Shirley Lau	SRTSL-5006(657)
50	Woodlawn Ave Triangle Median Safety Improvements	BSS123	Safety enhancements to the existing median at Woodlawn Ave Triangle Median	\$ 376,212	TFAR: \$150,000 SB1: \$226,212 Total funding: \$150,000		TFAR	Design is complete. Ready for construction.	100% Design (Active)	9	Street Services Forces	Shirley Lau	
				\$ 340,757,627			\$ 3,779,000						